

TRANSPORTATION SPLOST PROJECTS

SPLOST VI - Voter Approved February 5, 2008

SPLOST VII - Voter Approved November 8, 2011

PROJECT #	PROJECT	DESCRIPTION OF SCOPE	MILEAGE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
MAJOR ROAD WIDENING										
PE07W	Bethelview Road, Phase II	Castelberry Road to SR 20	5.02	Complete	Complete	Complete	Aug-15	CMES, Inc. \$36,914,437.94	6/30/2019	Local, State, Federal - RTP NY 2010 4 Lanes, 20' raised median
PEW13	Brookwood Road	SR 141 to McGinnis Ferry Road	1.09	Complete	Complete	Underway	2017			Local - 4 Lanes
PEW12	Castleberry Road, Phase I	City Limits to Bethelview Road	2.88	Complete	Complete	Complete	Dec-14	Vertical Earth, Inc. \$14,239,915.84	19-Jan-17	Local - 4 Lanes, 20' raised median
PEW11	McFarland Parkway	GA 400 to McGinnis Ferry Road	1.00	2019	2020	N/A	Long Range			Local, State - 4 to 6 Lanes, 20' raised median
PEW08	McGinnis Ferry Road	Sargent Road to Union Hill Road	4.58	2015	2017	2018	2019			Local, State, Federal-Joint Johns Creek & Alpharetta Project 4 Lanes, 20' raised median. Pending Intergovernmental Agreement.
PEW14	Old Atlanta Road, Phase II	Sharon Road to Nichols Road	0.91	Complete	Complete	Complete	Apr-15	Vertical Earth, Inc. \$5,741,302.92	30-Jun-17	4 Lanes, 20' raised median
PEW28	Old Atlanta Road, Phase III	St. Marlo to McGinnis Ferry Road	0.78	Complete	Complete	Complete	Apr-15	Vertical Earth, Inc. \$6,529,119.26	23-Jan-17	4 lanes, 20' raised median
PEW27	Old Atlanta Road, Phase IV	St. Marlo to Old Atlanta Club	1.00	Complete	Complete	2016	2016/2017	PRIORITY "B"		4 lanes, 20' raised median
PEW16	Pilgrim Mill Road	City Limits to Holtzclaw Road	1.70	2015	2015	Underway	2017			Local - 2 to 4 Lanes
PEW15	Sharon Road	Old Atlanta Road to SR 141	1.21	Complete	Complete Sept-2010	Underway	2017			4 Lanes, 20' raised median- IM held on 9/28/09
PEW10	Union Hill Rd/Mullinax Rd	McFarland Parkway to SR 9	2.54	Complete	Complete	Complete	Mar-15	CMES, Inc. \$12,226,455.00	30-Jan-17	Local, State - 4 Lanes, 20' raised median
PEW09	Union Hill Road /Bridge	McGinnis Ferry Road to McFarland Road	1.89	Complete	Complete	Complete	Jul-16	C.W. Matthews \$19,712,408.43	31-Dec-17	Local, State - 4 Lanes, 20' raised median. Widening & reconstruction of bridge over SR 400
PEW31	SR 369 Truck Passing Lanes	Cherokee County line to Hightower Circle	5.00	Underway	Underway TyLin International	2019	2020			Local, State & Federal - 2 Lane with a 12' passing lane and 10 foot (6.5 paved) rural shoulders.
RESURFACING										
PER17	2014 Resurfacing	Resurfacing County Roads		N/A	N/A	N/A	Sep-14	Blount Construction \$3,684,722	22-Dec-14	Complete - 159 County Roads/50.50 miles
PER18	2015 Resurfacing	Resurfacing County Roads		N/A	N/A	N/A	Aug-15	Blount Construction \$4,806,263.50	Mar-16	Complete - 56.6932 miles
PER19	2016 Resurfacing	Resurfacing County Roads		N/A	N/A	N/A	Aug-16	Blount Construction \$6,450,382.50	15-Feb-17	64.5 miles
PER20	2017 Resurfacing	Resurfacing County Roads		N/A	N/A	N/A	Sep-17		Dec-17	
PER21	2018 Resurfacing	Resurfacing County Roads		N/A	N/A	N/A	Sep-18		Dec-18	
PER22	2019 Resurfacing	Resurfacing County Roads		N/A	N/A	N/A	Sep-19		Dec-19	
UNPAVED ROADS										
TRAFFIC SAFETY IMPROVEMENTS										
Intersections, signals, culverts, striping, guardrails, sidewalks, road reclamation, unpaved road projects, resurfacing-road widenig-contingency, etc.										
PEC20	Dr. Bramblett Road @ Settingdown Creek	Replace existing bridge w/minor realignment of Dr. Bramblett Road		Complete	Complete	Complete	Apr-14	Rogers Bridge Co., Inc. \$1,696,381.89	Dec-14	Complete
PEB09	McFarland Road/Shiloh Road Sidewalk	5' Sidewalk for pedestrian access to Big Creek Greenway from Ronald Reagan to Shiloh Road	2.48	Complete	Gresham Smith \$69,961.00	Complete	2017			TE Project

PROJECT #	PROJECT	DESCRIPTION OF SCOPE	MILEAGE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
PEF38	Heardsville Road	SR 20 to Hurt Bridge Road	3.73	N/A	N/A	N/A	May-15	Blount Const. \$1,145,402.65	5-Oct-15	Complete - Road Reclamation & Overlay
PEF39	Settingdown Road	SR 369 to Cross Road Roads	3.88	N/A	N/A	N/A	2017			Road Reclamation & Overlay
PEF46	Church Road	Hopewell Road to .4824 miles towards Bottoms Circle	0.48	N/A	N/A	N/A	May-15	Blount Const. \$351,940.21	7-Sep-15	Complete - Road Reclamation & Overlay
PEI98	Old Alpharetta Road @ Caney Road/Pine Grove Road	Align Pine Grove Road w/Caney Road, Construction Left and Right Turn lanes, Install Traffic Signal		Complete	Complete	Complete	Mar-14	F.E. Sims Enterprise, Inc. \$643,819.15	Dec-14	Complete
PEI115	SR 9 at Bannister Road	Traffic signal installation		Complete	Complete	N/A	6/23/2016	Sunbelt Traffic \$63,000	1/30/2017	
PEI97	McGinnis Ferry at McFarland	Intersection/Signal Upgrades		NA	NA	NA	2/29/2016	GTC Traffic Signals, LLC \$276,779	10/14/2016	
PEB32	James Road Sidewalk	5' Sidewalk for pedestrian access to DeSana Middle School		Complete	Complete	N/A	Oct-16	Wolverton & Assoc. \$48,860.00	4/30/2017	
INTERSECTIONS										
PEI84	John Burruss Road @ Karr Road	Round-about		Complete	31-Jul-15	Underway	2017			
PEI85	Bannister Road @ Elmo Road	Left & Right Turn Lanes on Bannister Road		Complete	Complete	Underway	2017			
PEI86	Wallace Tatum Road at Wright Bridge Rd	Left turn lane on Wallace Tatum		Complete	Complete	Complete	Oct-16	Martin Contracting \$367,238.00	3/1/2017	
PEI87	Wallace Tatum Road at Burnt Bridge Rd	Left & Right Turn Lanes on Holbrook Road		Complete	Complete	Complete	Oct-16	Martin Contracting \$377,179.00	3/1/2017	
PEI88	Holbrook Road @ Burnt Bridge Rd	Round-about		Complete	Complete	Complete	Jan-17	Bartow Paving Co. \$764,907.95	3/31/2017	
PEI89	SR 369 @ SR 9			Complete	2016	2017	2017			Combined with the SR 369 Interchange and widening project. GDOT Partnership Project
PEI90	Settingdown Rd @ Martin Rd	Round-about		Complete	Complete	Underway	Feb-17		1-Aug-17	
PEI91	SR 20 @ Woodland Hill Drive	Left Turn Lane		Complete	Complete	Complete	Complete	Complete	Complete - 2014	Complete-GDOT Quick Response Project
PEI14	Union Hill Road at Shepherd's Pond	Roundabout		Complete	Complete	N/A	15-Dec	CMES, Inc \$644,683.90	5/29/2016	Complete
PRIORITY "B"										
PEI92	SR 9 @ Oak Grove Circle (south end)	Left Turn Lane on SR 9		2016	2017	2017	2018			
PEI93	Cross Roads Road @ Bennett Road	Right Turn on Cross Roads Road		2016	2017	2017	2018			
PEI94	SR 9 @ Dr. Dunn Road	Left Turn on SR 9		2016	2017	2017	2018			
PEI95	SR 9 @ Piney Grove Road	Left and Right Turn Lanes on SR 9 w/Signal if warranted		2016	2017	2017	2018			
PEI96	Campground Road @ Dickerson Road	Left and Right Turn Lanes on Campground Road		2016	2017	2017	2018			
BIKE/PED										
PEB19	Nichols Road	Nichols Drive to Summerwind Way	1.30	Complete	Complete	Underway	2017			
PEB19	Nichols Drive	Nichols Road to James Burgess Road	0.50	Complete	Complete	Underway	2017			
PEB20	Majors Road-West	Post Road to Big Creek Greenway	1.08	Complete	Comple	Complete	Jan-17	Tri-Scapes, Inc. \$626,549.00	4/30/2017	
PEB21	Caney Road/Old Alpharetta Road	Brookwood Road to Big Creek Elementary	2.35	Complete	Complete	Complete	22-Jun-16	Construction 57, Inc. \$858,034.00	11/30/2016	
PEB23	Majors Road-East	SR 141 to Ronald Reagan Blvd	0.86	Complete	Complete	Complete	Jan-17	Curb-Tech, Inc. \$150,821.00	4/30/2017	
CONTINGENCY										