# **TRANSPORTATION BOND PROJECTS**

#### **Major Road Projects/Widenings**

**STATUS** 

• SR 400 Under construction-completion 10/1/2018

SR 371 Under design-completion 11/2017

• SR 369/Interchange Under design-completion 12/2016. ROW 2017

McGinnis Ferry Rd @ 400 Interchange Under Design – ROW 2/9/2017
Ronald Reagan Bvd Ext Under Design-ROW 8/2016

Brookwood Rd
ROW Underway

McGinnis Ferry Rd widening
Under Design-ROW possibly 1/15/2017

Pilgrim Mill Rd
ROW Underway-Final Plans 10/2016-CST 2017

Union Hill Rd & Bridge
Bid Awarded to C.W.Matthews-completion 12/21/17

Old Atlanta, IV & V
ROW Underway

**Sidewalks** 

• Trammel Road Under review by EPD – ROW underway

James Burgess Road
Sanders Road
Engineer updating plans – ROW underway
Nuckolls Road
Engineer updating plans – ROW underway
Echols Road
Engineer updating plans – ROW underway
Engineer updating plans – ROW underway

Audrey's Way
EPD review – ROW Underway
Samples Road
EPD review – ROW Underway

Freedom Parkway
Engineer updating plans – ROW underway

Old Atlanta Road/Melody Mizer Lane Anticipate plan submittal 7/15

**Intersections** 

• SR 369 at Mount Tabor Road ROW Underway

SR 369 at Old Federal Road
SR 369 at Pooles Mill Road
Combined with Mount Tabor/ROW Underway
ROW Underway-To GDOT for encroachment permit

SR 369 at Bus Field Entrance
Complete

SR 369 at Little Mill Road
Joint County/State Project-CST 2016

• SR 306 at Little Mill Road ROW Underway

SR 400 at Jot-em-Down Road
ROW Underway-To GDOT for encroachment permit

SR 400 at Martin Road
To be completed by R&B – Fall 2016

SR 9 at Campground Road
Bid Pkg to Purchasing-Completion 12/23/2016 -To GDOT for

encroachment permit

• SR 9 at Smith Lane/Coal Mountain ROW Underway

• SR 9 at Martin Road ROW Underway

SR 53 at Dogwood Road
ROW Underway-To GDOT for encroachment permit

Ronald Reagan Blvd at SR 141 Complete

Old Alpharetta Road at SR 141
ROW Underway-To GDOT for encroachment permit

**Traffic Safety Improvements** 

• Marketplace Blvd@Turner Road Out to Bid, Opening 8/11/2016. Completion 12/30/16

SR 9 @ Bannister Road Awarded to Sunbelt Traffic-completion 9/23/16

# **SPLOST PROJECTS**

# MAJOR ROAD PROJECTS/WIDENINGS

# **STATUS**

Bethelview Road Under construction-completion 6/30/19

• Castleberry Road Under construction

McFarland Parkway
Long Range

Old Atlanta Road, II
Old Atlanta Road, III
Under construction
Under construction
ROW Underway

Union Hill Road/Mullinax Road
Under construction-completion 10/30/16

#### **Sidewalks**

Nichols Road
Nichols Drive
Majors Road-West
ROW Underway
ROW Underway

Caney Road/Old Alpharetta Road
Under construction-completion 10/30/16

Majors Road-East
ROW Underway

# **Intersections**

John Burruss Road @ Karr Road
Bannister Road @ Elmo Road
ROW Underway

Wallace Tatum Rd@ Wright Bridge Rd
Wallace Tatum Rd@Burnt Bridge Rd
Holbrook Road@Burnt Bridge Road
Bid Package to Purchasing-completion 12/23/2016
Bid Package to Purchasing-completion 12/23/2016

SR 369 at 9
In conjunction w/SR 369 widening

Settingdown Rd @ Martin Rd
SR 20 at Woodland Hills Drive
ROW Underway
Completed by GDOT

#### Resurfacing

• 2016 Resurfacing Out to Bid-64.5 miles. Bid opening 7/21-completion 12/30/16

# **Traffic Safety Improvements**

Union Hill Road at Shepherd's Pond Complete
Old Alpharetta Rd@Caney Road Complete
Church Road Complete
Heardsville Road Complete
Dr. Bramblett Rd@ Settingdown Creek Complete

McFarland Rd/Shiloh Road sidewalk
ROW Complete except DW easement & filing condemnations

• Traffic Signal & Pedestrian Intersection Underway-completion 8/23/2016

Upgrades. 5 @ McGinnis Ferry &

8 @ McFarland Blvd

Transportation Plan Update - Status