TRANSPORTATION BOND PROJECTS

TRANSPORTATION

Major Road Projects/Widenings

• SR 400	Under construction-completion 10/1/2018
• SR 371	Under design-completion 2018
SR 369/Interchange	Under design-completion 12/2017-public information open house held on 12/13/16-ROW 2017
• McGinnis Ferry Rd at 400 Interchange	Under design-ROW 2017
Ronald Reagan Boulevard Extension	Under design-ROW 2017
Brookwood Rd	ROW underway-construction 2017
 McGinnis Ferry Rd widening 	Under design-public information open house held 1/10/17-ROW 2018
Pilgrim Mill Rd	ROW underway-construction 2017
Union Hill Rd & Bridge	Under construction-completion 12/21/17
Old Atlanta Rd, Phases IV & V	ROW underway-construction 2017

Sidewalks		
Trammel Rd	ROW underway	
 James Burgess Rd 	Bid awarded 11/17/16-completion 4/30/17	
Sanders Rd	ROW underway	
Nuckolls Rd	ROW underway	
• Echols Rd	ROW underway	
 Audrey's Way 	Bid awarded 11/17/16-completion 4/30/17	
Samples Rd	ROW underway	
Freedom Parkway	ROW underway	
Old Atlanta Rd/Melody Mizer Lane	ROW underway	

Status

Intersections

- SR 369 at Mount Tabor Rd •
- SR 369 at Old Federal Rd
- SR 369 at Pooles Mill Rd
- 1 SR 369 at Bus Field Entrance
- SR 369 at Little Mill Rd •
- SR 306 at Little Mill Rd
- SR 400 at Jot-Em-Down Rd .
- ✓ SR 400 at Martin Rd
- SR 9 at Campground Rd •
- SR 9 at Smith Lane/Coal Mountain .
- SR 9 at Martin Rd .
- SR 53 at Dogwood Rd
- ✓ Ronald Reagan Boulevard at SR 141
- Old Alpharetta Rd at SR 141 ٠

Traffic Safety Improvements

- Marketplace Blvd at Turner Rd
- Windy Oaks Drive



Under construction-completion date 2/28/17 Grade, base and pave-complete in October 2016

Bid awarded 11/17/16-completion date 5/31/17

ROW complete-ready to bid-completion date 9/30/17

ROW complete-ready to bid-completion date 9/15/17

ROW complete-ready to bid-completion date 9/15/17

ROW complete-ready to bid-anticipated completion date 8/1/17

ROW complete-ready to bid-to GDOT for encroachment permit-

ROW complete-ready to bid-to GDOT for encroachment permit-

Combined with Mount Tabor Road project

Joint county/state project-construction 2017

Awarded 9/15/16-completion date 1/20/17

anticipated completion date 8/1/17

Rebid-completion date 6/30/17

Complete in March 2016

Complete on 12/24/15

completion date 8/28/17

Complete in August 2016

SPLOST PROJECTS



Maior Road Projects/Widenings

ajor Road Projects/Widenings	Status	
Bethelview Rd	Under construction-completion 6/30/19	
Castleberry Rd	Under construction-completion 1/19/2017	
 McFarland Parkway 	Long range	
Old Atlanta Rd, Phase II	Under construction-completion 6/30/17	
Old Atlanta Rd, Phase III	Under construction-completion 1/23/17	
Sharon Rd	ROW underway-construction 2017	
 Union Hill Bood / Mullinay Bd 	Under construction completion 1/20/17	

Union Hill Road/Mullinax Rd Under construction-completion 1/30/17 SR 369 passing lanes Design awarded 11/3/16

Sidewalks

٠	Nichols Rd	ROW underway
٠	Nichols Drive	ROW underway
٠	Majors Rd-West	Bid awarded 11/17/16-completion date 4/30/17
\checkmark	Caney Rd/Old Alpharetta Rd	Complete (working on punch list items)
•	Majors Road-East	Bid awarded 11/17/16-completion date 4/30/17

- Majors Road-East
- James Rd

Intersections

ROW underway
ROW underway
Awarded 9/15/16-completion 3/1/17
Awarded 9/15/16-completion 3/1/17
Bid awarded 11/3/16-completion 3/31/17
In conjunction w/SR 369 widening
ROW complete-ready to bid-anticipated completion date 8/1/17
Completed by GDOT in 2014
Awarded 6/23/16-completion date 1/30/17
65.10 miles-completion date 2/15/17

Design awarded 10/6/16

Traffic Safety Improvements

- ✓ Union Hill Rd at Shepherd's Pond Complete
- ✓ Old Alpharetta Rd at Caney Rd
- ✓ Church Rd
- ✓ Heardsville Rd
- ✓ Dr. Bramblett Rd at Settingdown Creek Complete
- McFarland Rd/Shiloh Rd sidewalk •
- ROW complete except driveway easement & filing condemnations
- upgrades (5 at McGinnis Ferry Rd & 8 at McFarland Parkway)

✓ Traffic signal & pedestrian intersection Complete (working on punch list items)

Complete

Complete

Complete

Transportation Plan Update – RFP awarded to Jacobs on 10/16/16

