

**FORSYTH COUNTY DEPARTMENT OF ENGINEERING
SPLOST VI TRANSPORTATION PROJECTS
PRIORITY "A" PROJECTS**

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
NEW ROAD - \$12,000,000									
PEN13	Ronald Reagan Boulevard McFarland Pkwy to Union Hill Rd	1.25	Complete	Complete	Underway	August 2008	C. W. Matthews \$11,973,088.60	Nov-09	Complete - Local, Developer 4 Lanes, 20' raised median
PEN03	Ronald Reagan Boulevard Majors Road to Shiloh Road	2.00	Complete	Priority B2					Local - 4 Lanes, 20' raised median
PEN12	Ronald Reagan Boulevard Shiloh Road to McFarland	1.30	Complete	Priority B2					Local - 4 Lanes, 20' raised median
MAJOR ROAD WIDENING - \$45,290,000									
PEW22	SR 371 (Post Road) SR 9 to Kelly Mill Road	3.82	2014	2014	2021/2030	2021/2030			4 Lanes, 20' raised median - State and Federal Funds now programmed for PE, ROW, and CST
PE07W	Bethelview Road Phase 1 - SR 9 to Castleberry Rd Phase 2 - Castleberry Rd to SR 20	6.12 1.10 5.02	Complete Complete	Complete-95% Complete-85%	Underway 2014-2020	Mar-12 2014-2020		2014	Local, State, Federal - RTP NY 2010 4 Lanes, 20' raised median-?GDOT must program "
PEI78	Bethelview Rd @ Drew Road		Complete	Complete	Complete	Aug-10	Reid & Reid \$468,708.00	Feb-11	Complete - Right/Left Turn Lane & Signal Installation
PEW13	Brookwood Road SR 141 to McGinnis Ferry Road	1.09	Complete	Complete	On Hold				Local - 4 Lanes - ROW and CST not budgetted
PEI61	Brookwood Road-Intersection Lakeheath Drive @ Evonvale Glen		Complete	Complete	Complete	Mar-11	Blount Const. \$549,861.13	10/07/11	Complete - Right/Left turn lanes Signal work remaining
PEW12	Castleberry Rd - Widening Bethelview Rd to Hutchinson Rd	2.88	Complete	Complete	99% Complete				Local - CST not budgetted 4 Lanes, 20' raised median
PEW23	Kelly Mill Road Bethelview Rd to SR 371	1.53	Complete	Complete	Underway	2011		2012	Widen for center turn lane PIM held 1-19-10
PEN 08	Market Place Blvd Buford Dam Road to Baldrige Marina	1.50	Complete	Complete	Complete	Jun-06	Gary's Grading	2009	Complete - Local, State construction 4 Lanes, 20' raised median
PEW24	Mary Alice Park Road SR 9 to Mary Alice Park	0.83	Complete	Complete	Complete	12/06/07	Merritt Const.	02/28/09	Complete - Widen from 2 to 3 Lanes-Local,city,state
PEN10	Mathis Airport Parkway SR 141 to Old Atlanta Rd	2.17	Complete	Complete	Complete	3/14/05	G.P. Enterprise	Apr-07	Complete 4 Lanes
PEW08	McGinnis Ferry Rd - Widening Sargent Rd to Union Hill Rd	4.58	2012?	2014?	Priority B2	2014/2020			Local, State, Federal-Joint Fulton Co. Project 4 Lanes, 20' raised median-Pending Intergovernmental Agreement
PEW14	Old Atlanta Road - Phase 2	0.91	Complete	Underway	Priority B2	Priority B2			4 Lanes, 20' raised median

PRIORITY "A" PROJECTS

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
	Sharon Rd to Nichols Road			Oct-10					PIM held 11-12-09
PEW25	Old Atlanta Road - Phase 1 Nichols Road to James Burgess Road	0.54	Complete	Complete	Complete	May-11	Baldwin Paving \$2,530,904.84	03/30/12	4- Lanes, 20' raised median Notice to Proceed 6/10/11
PEW26	Old Atlanta Road - Phase 3 James Burgess Road to McGinnis Ferry Road	3.35	Complete	Complete	Priority B2	Priority B2			4- Lanes, 20' raised median
PEW15	Sharon Road SR 141 to Old Atlanta Rd	1.21	Complete	Complete Sep-10	Priority B2	Priority B2			4 Lanes, 20' raised median PIM held 9-28-09
PEW09	Union Hill Rd - Widening McGinnis Ferry Rd to McFarland	2.20	Complete	Complete	Complete	Priority B2			Local, State/4 Lanes, 20' raised median
PEW10	Union Hill Rd/Mullinax Rd - Widening McFarland Pkwy to SR 9	1.19	Complete	Underway Oct-10	2013/2014	Priority B1			Local, State / 4 Lanes, 20' raised median
PEW11	McFarland Pkwy - Widening GA 400 to McGinnis Ferry	1.00	Priority B2	Priority B2	N/A	Priority B2			Local, State 4 to 6 Lanes, 20' raised median
PEW16	Pigrim Mill Rd - Widening City Limits to Freedom Parkway	1.29	Complete	Priority B1					Local - Design on hold for funding 2 to 4 Lanes
UTILITY/CONSTRUCTION									
PEW06	McGinnis Ferry Road Bridge at Chattahoochee River		Complete	Complete	Complete	Dec-10	C.W. Matthews \$7,700,000.00	Apr-12	Bridge Reconstruction - Inter-Governmental Agreement between Gwinnett/Forsyth/Fulton GDOT contracting construction with locals to pay design and utility relocation.
TRAFFIC SAFETY IMPROVEMENTS									
\$4,000,000									
PEF24	McGinnis Ferry Road GA 400 to Bethany Bend		Complete	Complete	N/A	Oct-10		Nov-10	Reclamation and Turn Lanes - Complete
PEF44	McGinnis Ferry Turn Lanes SR 400 to Union Drive		N/A	N/A	N/A	Nov-08	Blount Const. \$136,406.75	09-Jan	Complete
PEI80	Bethelview Rd & Bennett Pkwy Traffic Signal Installation		N/A	Complete	N/A	Oct-10	North Cherokee Contractors	Dec-10	Signal Installation - Complete
PEI81	McGinnis Ferry Road @ Old Alpharetta Road		Complete	Complete	Complete	Dec-09	North Cherokee Contractors	Feb-10	Signal Installation-A1Complete
PEC10	Shiloh Road Culvert		Complete	Complete	Complete	Oct-09	Blount Const. \$377,870.70	Apr-10	Construct double 8' x 8' concrete box culvert just north of McFarland Parkway-Complete
GLGHT	SR 141 Lighting	1.03	Complete	Complete	Complete	Dec-10	R. J. Haynie & Assoc. \$187,162.50	May-11	Complete - Placement of streetlights along SR 141 from SR 400 southward to Majors Road

PRIORITY "A" PROJECTS

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
PEC13	Fowler Road Culvert		Complete	Complete	Feb-10	Mar-10	Reid & Reid \$330,000	Aug-10	Double-Double 10' x 5' concrete box culvert Complete
PEC14	McConnell Road Culvert		Complete	Complete	N/A	Mar-10	Reid & Reid \$84,162.00	Sep-10	Replace exisiting CMP - Complete
PEC15	Concord Road		Complete	Complete	N/A			Jun-10	Replacement of crossdrain-Complete Work performed by County Crews
PEC17	Sharon Lane		Complete	Complete	N/A			Aug-10	Replacement of 2 existing crossdrains-Complete Work performed by County Crews
PEC19	Watson Road @ Yellow Creek		Complete	Complete	Complete	Aug-11	Hitson \$174,570.00	01/16/12	Replaced with double 8'x8' concrete box culvert
BIKE/PED - \$1,210,000									
PEB03	James Burgess Rd - Old Atlanta Rd to Rivermist	2.71	Complete	Complete	Complete	Dec-09	Dickerson Group \$759,847.10	Jul-10	5' Sidewalk on West Side - Complete Local, Federal
Priority B - \$220,000									
PEB16	Melody Mizer Lane Daves Creek Elementary to Old Atlanta Road	0.28	Priority B1	Priority B1	Priority B1	Priority B1			5' Sidewalk
INTERSECTIONS - \$13,750,000									
PEI51	Dr. Bramblett Road @ Spot Rd		Complete	Complete	N/A	June/July 2010	Blount Const.	Sep-10	Right/Left Turn Lanes, Signalization - Complete
PEI60	Hopewell Rd @ Jot-em-Down Rd		Complete	Complete	Complete	May-11	Baldwin Paving \$226,085.53	08/30/11	Complete - Roundabout Notice to Proceed 6/10/11
PEI58	James Burgess Rd @ Southers Cir		N/A	N/A	N/A	11/06/08	Blount Const \$198,624.10	Apr-09	Complete - Right/Left Turn Lanes
PEI59	Jot-em-Down Rd @ Pearidge Rd and Mayfield Dr.		Complete	Complete	Complete	Oct-11	Blount Const. \$680,711.60	03/30/12	Right/Left Turn Lanes,
PEI54	Old Atlanta Rd @ Brannon Rd		Complete	Complete	Complete	Sep-10	Reid & Reid \$252,510.00	Feb-11	Complete - Right/Left Turn Lanes
PEI38	Old Atlanta Rd @ Daves Creek Rd		Complete	Complete	Underway				Local - Right/Left Turn Lanes
PEI53	Old Atlanta Rd @ Gilbert Rd		Complete	Complete	Complete	Jan-12		30-Jun-12	Right/Left Turn Lanes
PEI55	Old Atlanta Rd @ Ivey Falls Dr		Complete	Complete	Complete	2010	Reid & Reid \$354,016.73	Mar-11	Complete - Right/Left Turn Lanes

PRIORITY "A" PROJECTS

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
PEI57	Old Atlanta Rd @ Melrose Tr		Complete	Complete	Complete	Complete	Developer	2008	Complete - Right/Left Turn Lanes
PEI56	Old Atlanta Rd @ Northern Oaks Dr		Complete	Complete	Complete	Oct-11	Strickland & Sons \$261,643.50	03/01/12	Right/Left Turn Lanes
PEI68	SR 306 @ Mayfield Rd		Complete	Complete	Complete	Jun-11	Reid & Reid \$391,170	12/31/11	Complete - Right/Left Turn Lanes
PEI63	SR 371 @ Bentley Rd		Complete	Complete	Complete	Jun-11	Reid & Reid \$506,118	12/20/11	Complete - Right/Left Turn Lanes
PEI64	SR 371 @ Dickerson Rd		Complete	Complete	Complete	Oct-11	Martin Contracting \$253,836.35	02/15/12	Right/Left Turn Lanes
PEI66	SR 371 @ Drew Road		Complete	Complete	Complete	Oct-11	Strickland & Sons \$360,120.70	03/01/12	Right/Left Turn Lanes
PEI67	SR 371 @ Evans Rd		Complete	Complete	Complete	Jun-11	Reid & Reid \$201,544	12/01/11	Complete - Right/Left Turn Lanes
PEI65	SR 371 @ Pittman Rd		Complete	Complete	Underway	Jan-12		05/30/12	Right/Left Turn Lanes
PEI70	SR 53 @ Chestatee Heights Rd		Complete	Complete	Complete	Mar-11	Reid & Reid \$253,606.53	08/30/11	Complete -Right/Left Turn Lanes
PEI71	SR 53 @ Pearidge Rd		Complete	Complete	Complete	Complete	Developer	2008	Complete - Left Turn Lane Signalization not warranted
PEI69	SR 53 @ Truman Mtn Rd		Complete	Complete	Complete	Mar-11	Reid & Reid \$711,257.86	09/30/11	Complete - Right/Left Turn Lanes
PEI72	SR 9 @ Antioch Rd		Complete	Complete	Complete	May-11	Martin Contracting \$243,184.90	07/30/11	Complee - Right/Left Turn Lanes Notice to Proceed 5/20/11
PEI75	SR 9 @ Bannister Rd		Complete	Complete	Complete	Jun-11	Martin Contracting \$253,356.40	09/30/11	Complete - Right/Left Turn Lanes
PEI73	SR 9 @ Fowler Rd		Complete	Complete	Complete	Jun-11	Reid & Reid \$290,542	12/15/11	Complete - Right/Left Turn Lanes
PEI74	SR 9 @ Hopewell Rd		Complete	Complete	Complete	Jan-12		06/30/12	Right/Left Turn Lanes, Signalization if warranted
GRADE, BASE & PAVE - \$5,500,000									
PEP 15	Wood Valley Court Buford Dam Rd to driveway	0.06	Complete	N/A	Underway				R/W negotiation problems-On Hold
PEP 19	Johnson Road Chamblee Gap Rd to Kelly Mill Road	0.56	Complete	N/A	Underway				2 lanes, improved gravel road

PRIORITY "A" PROJECTS

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
PEP 21	Lively Road Rogers Rd to Gravel	0.37	Complete	N/A	Underway				2 lanes, improved gravel road
PEP39	Chamblee Gap Road Bethelview Road to pavement	1.04	Complete	N/A	Underway	2012		2012	2 lanes, improved gravel road
PEP53	Bear Mountain Road Anderson Lake Rd to Private Property	0.11	Complete	N/A	Underway				2 lanes, improved gravel road
PEP55	Blanton Lane Old Federal Rd to end	0.66	Complete	Complete	Complete	May-10	YES Grading \$165,351.44	Aug-10	2 lanes, improved gravel road - Complete
PEP57	Frank Boyd Road Athens Park Road to Private Driveway	0.09	N/A	Underway	Underway				2 lanes - improved gravel road
PEP58	Grants Path Milford Rd to Milford Rd	0.51	N/A		Underway				2 lanes - improved gravel road
PEP59	Polly's Bluff Dr. Bramblett Rd to End	0.33	N/A	Underway	Underway				2 lanes - improved gravel road
PEP60	Lake Hollow Drive Bethel Rd to Private Drive	0.68	N/A		Underway				2 lanes - improved gravel road
PEP61	Medlock Road Crystal Cove Trl to Private Drive	0.73	Complete	Underway	Underway				2 lanes - improved gravel road
PEP62	Green Forest Trail Buford Dam Rd to end	0.25	Underway						2 lanes - improved gravel road Pending resolution of location for cul de sac
PEP63	North Clement Road Stoney Point Rd to asphalt	0.25	Complete	Complete	Complete	N/A	County	2009	Paving completed by Roads & Bridges in 2009
PEP64	Windy Oaks Drive Pea Ridge Rd to End	0.45	Complete	Complete	Underway				2 lanes - improved gravel road
PEP65	Tanglewood Circle Tanglewood Drive to Asphalt	0.56	N/A	N/A					2 lanes - improved gravel road
PEP66	Adrian Lane Crystal Cove Trl to End	0.10	Complete	Complete	Complete	N/A	County	May-10	Complete -2 lanes - improved gravel road
PEP67	Horseshoe Bend Sourwood Drive to Sourwood Dr	0.31	Complete	Complete	Underway				2 lanes - improved gravel road
RESURFACING - \$20,000,000									
PER11	2008 Resurfacing LARP		N/A	N/A	N/A	08/21/08 04/18/08	C. W. Matthews C. W. Matthews	12/21/08 05/31/09	Complete -205 Roads - 63.62 miles Complete - 8 roads - 8.2810 miles
PER12	2009 Resurfacing					08/17/09	Baldwin Paving \$3,631,426.92	12/23/09	Complete - 135 County Roads - 53.8869 miles

PRIORITY "A" PROJECTS

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
	2009 LARP					10/16/09			Complete - 7 Roads - 4.32 miles
PER13	2010 Resurfacing					Aug-10	C.W. Matthews	Dec-10	168 Roads - 61.95 miles - Complete
	2010 Stimulus						\$3,508,367.16		5 Roads - 8.974 miles - Complete
	2010 LARP								7 Roads - 4.3279 - Complete
PER14	2011 Resurfacing						C. W. Matthews	Dec-11	Complete - 190 roads - 59.9352 miles
							\$3,647,632.06		
PER15	2012 Resurfacing								
ROAD RECLAMATION - \$6,850,000									
PEL10	Holtzclaw Road	1.96	Complete	Complete	Complete	Jun-09	Blount Const.	Sep-09	Complete - Existing Lane Widening & Resurfacing
	SR 369 to Chattahoochee Ele.						\$1,182,790.00		Notice to Proceed 6/15/09
PEF25	Kelly Mill Road	2.81	Complete	Complete	Complete	Apr-11	Blount Const.	02/15/12	Road Reclamation & Overlay
	City Limits to Bethelview Rd						\$2,606,200.02		
PEF39	Settingdown Road	3.88	N/A	N/A	N/A	2013		2013	Road Reclamation & Overlay
	SR 369 to GA 400								
PEF13	Howard Road	2.02	N/A	N/A	N/A	Jun-09	Blount Const.	Sep-09	Complete - Road Reclamation & Overlay
							\$553,874.00		Notice to Proceed - week of 6/8/09
PEF37	Dr. Bramblett Road	4.71	N/A	N/A	N/A	28-Jun-10	Blount Const.	Sep-10	Road Reclamation & Overlay - Complete
	SR 20 to SR 369						\$1,357,789.00		
PEF27	Chattahoochee Road	1.92	N/A	N/A	N/A	2012		2012	Road Reclamation & Overlay
	Holtzclaw Rd to Shady Grove Rd								
PEF41	Buford Dam Road	1.97	N/A	N/A	N/A	16-Aug-10	Blount Const.	Nov-10	Complete - Road Reclamation & Overlay
	Sanders Rd to Samples Rd						\$983,922.77		
PEF34	Christopher Robin Rd	1.31	N/A	N/A	N/A	2013		2013	Road Reclamation & Overlay
	Caney Rd to McGinnis Ferry Road								
PEF29	Gilbert Road	1.07	N/A	N/A	N/A	2012		2012	Road Reclamation & Overlay
	Old Atlanta Rd to Trammel Rd								
PEF36	Castleberry Road	1.60	N/A	N/A	N/A	2013		2013	Road Reclamation & Overlay
	Bethelview Rd to SR 9								
PEF28	Union Hill Rd	1.12	N/A	N/A	N/A	2013		2013	Road Reclamation & Overlay
	Shiloh Rd to Mullinax Rd								
PEF38	Heardsville Road	3.73	N/A	N/A	N/A	2013		2013	Road Reclamation & Overlay
	SR 20 to Hurt Bridge Road								

PRIORITY "A" PROJECTS

01/04/12

PROJECT #	DESCRIPTION	MILEAGE OF SCOPE	CONCEPT	DESIGN/ COMPLETION DATE	BEGIN ACQUIRING RIGHT OF WAY	CONSTRUCTION LET DATE	CONTRACTOR	COMPLETION DATE	REMARKS
PEF26	Stoney Point Road SR 141 to Shiloh Road East	2.32						Priority B1	Road reclamation and widening
PEF30	Daves Creek Road Old Atlanta to Trammel Rd	1.28	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF31	Holbrook Road Dr. Bramblett to Hurt Bridge Rd	1.52	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF32	John Burruss Road SR 369 to Karr Road	1.75	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF33	Mayfield Drive SR 306 to Jot-em-Down Road	1.42	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF35	Caney Road Old Alpharetta Rd to Brookwood Rd	1.43	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF40	Majors Road SR 371 to Castleberry Road	1.47	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF42	Jot-Em-Down Road SR 369 to Hopewell Road	8.87	N/A	N/A	N/A			Priority B1	Road reclamation and widening
PEF?	Spot Road SR 9 to Dr. Bramblett Road	3.99	N/A	N/A	N/A			Priority B1	Road reclamation and widening