

# Transportation Project Fact Sheet



March 14, 2019 | Forsyth County District 2 Town Hall Meeting

## GA400

### Project to add third lane from McFarland Parkway to State Route (SR) 369

- Project construction cost \$47.4M (County share \$34.4M)
- Project complete as of late 2018

### GDOT's Major Mobility Investment Program (MMIP) SR400 Express Lanes – project will add two variable toll lanes north and southbound from interchange of I-285/GA400 to McGinnis Ferry transitioning to one lane in each direction to McFarland

- Direct access to Union Hill Road is currently proposed
- Multiple public information meetings held on March 2019
- Construction forecasted to begin in 2021 and complete in 2024

### McGinnis Ferry Road interchange at GA400 from Bethany Bend to Union Hill Road

- Project is in the right of way phase
- Currently programmed to Let to construction in April 2020

## Widening Projects

### McGinnis Ferry from Sargent Road to Union Hill Road

- Preliminary field plan review (PFPR) set for March 28, 2019
- Right of way acquisition will commence once PFPR complete
- Construction estimated to begin in Winter of 2022 and take approximately 36 months to complete weather dependent

### Ronald Reagan Boulevard from Majors Road to McFarland Parkway

- Right of way acquisition underway
- Expect to bid in Spring 2019 and construction estimated to take approximately 30 months weather dependent

### Brookwood Road from County limits to Holtzclaw Road

- Under construction (Contractor: CMES)
- Expected to be substantially complete by June 2019 weather dependent

### Union Hill Road from McFarland to Ronald Reagan Boulevard

- Under construction (Contractor: C.W. Matthews)
- Expected to be substantially complete by June 2019 weather dependent

### Sharon Road from Old Atlanta to SR141

- Under construction (Contractor: C.W. Matthews)
- Expected to be substantially complete by August 2019 weather dependent

### Old Atlanta Road Phase IV and V from St. Marlo to James Burgess Road

- Right of way acquisition to resume in Spring 2019 estimate 10 months to complete
- Expected to bid the project in late Fall/Winter 2019

## Intersections

### Old Atlanta Road at Melody Mizer Lane traffic signal installation

- Estimated project cost of approximately \$150k
- Project expected to complete Spring 2019 weather dependent

### Shiloh Road at Shiloh Crossing roundabout

- Estimated project cost of approximately \$1.2M
- Currently acquiring right of way for the project

## Sidewalks

### Nichols Road from Nichols Drive to Summerland Way/Nichols Drive from Nichols Road to Burgess Road

- Project under construction (Contractor: DAF Concrete, Inc.)
- Expected to be substantially complete by Spring 2019 weather dependent

### McFarland Road/Shiloh Road from Ronald Reagan to Shiloh Road

- Right of way acquisition complete
- Expect to advertise for bid in Spring 2019

### Settles Road

- Project is a candidate for SPLOST VIII funding consideration
- If selected, schedule will be developed further

### More Information:

Forsyth County Engineering Department's website:

<https://www.forsythco.com/Departments-Offices/Engineering/Transportation-Plans-Projects>

Forsyth County Interactive Projects Map:

[www.forsythco.com/transportation](http://www.forsythco.com/transportation)