

Major Road Projects/Widenings	Status
✓ SR 400	Construction complete 10/1/2018
• SR 371	Under design. GDOT let to construction 2024. Public information open house held on 10/5/2017
• SR 369/Interchange	ROW underway. Let to bid June 2019-Construction underway 2020. Public information open house held on 12/13/16
• McGinnis Ferry Rd at 400 Interchange	ROW underway. GDOT let to construction April 2020 2 nd open house held on 4/11/2017
• Ronald Reagan Boulevard Extension	ROW underway. Construction June 2019.
• Brookwood Rd	Under construction-completion date 6/1/2019
• Coal Mountain Connector	Design awarded 7/19/18. Design completion date January 2020
• McGinnis Ferry Rd widening	Under design. ROW to begin 2019. Construction Winter 2022 Public information open house held 1/10/17
• Pilgrim Mill Rd	Under construction-completion date 7/30/20
• Union Hill Rd & Bridge	Under construction-completion date 6/1/2019
• Old Atlanta Rd, Phases IV & V	ROW underway. Construction of both phases Fall 2019.

Sidewalks

• Trammel Rd	Under construction-completion date 2/3/2019 (Note: Contractor in Liquidated damages)
✓ James Burgess Rd	Construction complete 4/30/17
• Sanders Rd	Under construction – Completion date 4/30/19
• Nuckolls Rd	Award Date 8/16/18 – Completion date 5/30/19
• Echols Rd	Award Date 8/16/18 – Completion date 3/30/19
✓ Audrey’s Way	Construction complete 8/17/18
• Samples Rd	Under construction – Completion date 5/31/19
✓ Freedom Parkway	Construction complete 3/13/18
• Old Atlanta Rd/Melody Mizer Lane	Under construction – estimated completion date 4/29/19

Intersections

✓ SR 369 at Mount Tabor Rd	Construction complete 6/29/18
✓ SR 369 at Old Federal Rd	Combined with Mount Tabor Road project
✓ SR 369 at Pooles Mill Rd	Construction complete 2/1/2018
✓ SR 369 at Bus Field Entrance	Construction complete 12/24/15
✓ SR 369 at Little Mill Rd	Construction complete 7/6/18
✓ SR 306 at Little Mill Rd	Construction complete 6/19/2018
✓ SR 400 at Martin Rd	Construction complete in August 2016
✓ SR 9 at Campground Rd	Construction complete 1/20/17
✓ SR 9 at Smith Lane/Coal Mountain	Construction complete 6/25/18
✓ SR 9 at Martin Rd	Construction complete 9/25/17
✓ SR 53 at Dogwood Rd	Construction complete 3/30/18
✓ Ronald Reagan Boulevard at SR 141	Construction complete in March 2016
✓ Old Alpharetta Rd at SR 141	Construction complete in June 2017

Traffic Safety Improvements

✓ Market Place Blvd at Turner Rd	Construction complete 2/28/17
✓ Windy Oaks Drive	Construction complete 10/16





SPLOST PROJECTS

Major Road Projects/Widenings

Status

- | | |
|-------------------------------|---|
| • Bethelview Rd | Under construction-completion date 6/30/19 |
| ✓ Castleberry Rd | Construction complete 3/19/17 |
| • McFarland Parkway | Long range |
| ✓ Old Atlanta Rd, Phase II | Construction complete 4/3/18 |
| ✓ Old Atlanta Rd, Phase III | Construction complete 3/28/17 |
| • Sharon Rd | Under construction-estimated completion date 8/4/2019 |
| ✓ Union Hill Road/Mullinax Rd | Construction complete 3/24/17 |
| • SR 369 passing lanes | Design awarded 11/3/16-Design completion date February 2020 |

Sidewalks

- | | |
|------------------------------|--------------------------------|
| ✓ Nichols Rd | Construction complete 3/15/19 |
| ✓ Nichols Drive | Construction complete 3/15/19 |
| ✓ Majors Rd-West | Construction complete 5/21/17 |
| ✓ Caney Rd/Old Alpharetta Rd | Construction complete 11/30/16 |
| ✓ Majors Road-East | Construction complete 5/30/17 |
| ✓ James Rd | Construction complete 4/15/18 |

Intersections

- | | |
|--|--|
| ✓ John Burruss Rd at Karr Rd | Construction complete 8/10/18 |
| ✓ Bannister Rd at Elmo Rd | Construction complete 9/7/18 |
| ✓ Wallace Tatum Rd at Wright Bridge Rd | Construction complete 5/1/17 |
| ✓ Wallace Tatum Rd at Burnt Bridge Rd | Construction complete 9/8/17 |
| ✓ Holbrook Rd at Burnt Bridge Rd | Construction complete 12/1/17 |
| • SR 369 at SR 9 | In conjunction w/SR 369 widening |
| • Settingdown Rd at Martin Rd | Under construction-completion date 5/28/19 |
| ✓ SR 20 at Woodland Hills Drive | Construction completed by GDOT in 2014 |
| ✓ SR 9 at Bannister Road | Construction complete 2/17/17 |

Intersections – SPLOST B

- | | |
|-------------------------------------|--|
| • S.R. 9 at Oak Grove Circle | Design awarded-Design completion date 12/31/19 |
| • Crossroads Road at Bennett Road | Design awarded-Design completion date 8/31/19 |
| • SR 9 at Dr. Dunn Road | Design awarded-Design completion date 12/31/19 |
| • Campground Road at Dickerson Road | Design awarded-Design completion date 8/31/19 |

Resurfacing

- | | |
|--------------------|---|
| ✓ 2016 Resurfacing | 65.10 miles-resurfacing complete 2/15/17 |
| ✓ 2017 Resurfacing | 58.66 miles-resurfacing complete 3/22/18 |
| • 2018 Resurfacing | 53.64 miles – NTP 9/20/18 - completion date 4/20/19 |

Traffic Safety Improvements

- | | |
|------------------------------------|----------|
| ✓ Union Hill Rd at Shepherd's Pond | Complete |
| ✓ Old Alpharetta Rd at Caney Rd | Complete |
| ✓ Church Rd | Complete |
| ✓ Heardsville Rd | Complete |



SPLOST PROJECTS



Traffic Safety Improvements-Cont's

- ✓ Dr. Bramblett Rd at Settingdown Creek Complete
- McFarland Rd/Shiloh Rd sidewalk ROW complete. Let to construction 2019. Completion date Spring 2020
- ✓ Traffic signal & pedestrian intersection Completion of upgrades 10/14/16
upgrades (5 at McGinnis Ferry Rd & 8 at McFarland Parkway)
- Shiloh Road at Shiloh Road Crossing ROW underway.
- Old Atlanta Road at Melody Mizer Bid awarded November 1, 2018 to R.J. Haynie – Completion date
(Installation of Traffic Signal) 4/30/2019

Transportation Plan Update –Officially adopted 9/6/2018



Updated: March 25, 2019