TRANSPORTATION BOND PROJECTS



Maior Ro	ad Projects/Widenings	Status	
<u> </u>	R 400	Under construction-completion 10/1/2018	
• SF	R 371	Under design-design completion 2018-public information open house held on 10/5/2017	
• SF	R 369/Interchange	ROW underway-public information open house held on 12/13/16	
• N	AcGinnis Ferry Rd at 400 Interchange	ROW 2018 – 2 nd open house held on 4/11/2017	
• R	onald Reagan Boulevard Extension	ROW underway	
• Bi	rookwood Rd	Under construction-completion date 12/22/2018	
• N	1cGinnis Ferry Rd widening	Under design-public information open house held 1/10/17-ROW 2018	
• Pi	ilgrim Mill Rd	Awaiting BOC award of bid	
• U	nion Hill Rd & Bridge	Under construction-completion date 6/30/2018	
• O	ld Atlanta Rd, Phases IV & V	ROW underway-construction of both phases 2018	
Sidewalks	<u>s</u>		
• Tr	rammel Rd	Under construction-completion date 7/1/18	
√ Ja	ames Burgess Rd	Construction complete 4/30/17	
• Sa	anders Rd	ROW underway	
• N	uckolls Rd	ROW underway	
• Ec	chols Rd	ROW underway	
• A	udrey's Way	Under construction-completion date 6/15/18	
• Sa	amples Rd	ROW underway	
✓ Fr	reedom Parkway	Construction complete 3/13/18	
• O	ld Atlanta Rd/Melody Mizer Lane	Under construction - completion date 6/30/18	
Intersections			
• SF	R 369 at Mount Tabor Rd	Under construction-completion date 6/29/18	
• SF	R 369 at Old Federal Rd	Combined with Mount Tabor Road project	
✓ SF	R 369 at Pooles Mill Rd	Construction complete 2/1/2018	
✓ SF	R 369 at Bus Field Entrance	Construction complete 12/24/15	
• SF	R 369 at Little Mill Rd	Under construction - completion date 6/16/18	
• SF	R 306 at Little Mill Rd	Under construction-completion date 6/1/18	
✓ SF	R 400 at Jot-em-Down Rd	Construction complete – 12/15/17	
✓ SF	R 400 at Martin Rd	Construction complete in August 2016	
✓ SF	R 9 at Campground Rd	Construction complete 1/20/17	
	R 9 at Smith Lane/Coal Mountain	Under construction-completion date 5/31/18	
	R 9 at Martin Rd	Construction complete 9/25/17	
	R 53 at Dogwood Rd	Construction complete 3/30/18	
	onald Reagan Boulevard at SR 141	Construction complete in March 2016	
√ 0	lld Alpharetta Rd at SR 141	Construction complete in June 2017	
	fety Improvements		
	larket Place Blvd at Turner Rd	Construction complete 2/28/17	
✓ W	Vindy Oaks Drive	Construction complete 10/16	



ROW = right of way acquisition Updated May 15, 2018



Major Road Projects/Widenings	Status
-------------------------------	--------

•	Bethelview Rd	Under construction-completion date 6/30/19
\checkmark	Castleberry Rd	Construction complete 3/19/17
•	McFarland Parkway	Long range
✓	Old Atlanta Rd, Phase II	Construction complete 4/3/18
\checkmark	Old Atlanta Rd, Phase III	Construction complete 5/5/17
•	Sharon Rd	Under construction-completion date 3/31/19
✓	Union Hill Road/Mullinax Rd	Construction complete 3/24/17
•	SR 369 passing lanes	Design awarded 11/3/16-Design completion date February 2020

Sidewalks

•	Nichols Ra	ROW underway
•	Nichols Drive	ROW underway
✓	Majors Rd-West	Construction complete 5/21/17
\checkmark	Caney Rd/Old Alpharetta Rd	Construction complete 11/30/16
\checkmark	Majors Road-East	Construction complete 5/30/17
✓	James Rd	Construction complete 4/15/18

<u>Intersections</u>

•	John Burruss Rd at Karr Rd	Bid awarded 4/19/18-completion date January 2019
•	Bannister Rd at Elmo Rd	Under construction-completion date 7/15/18
✓	Wallace Tatum Rd at Wright Bridge Rd	Construction complete 5/1/17
✓	Wallace Tatum Rd at Burnt Bridge Rd	Construction complete 9/8/17
✓	Holbrook Rd at Burnt Bridge Rd	Construction complete 12/1/17
•	SR 369 at SR 9	In conjunction w/SR 369 widening
•	Settingdown Rd at Martin Rd	Under construction-completion date 6/1/18
✓	SR 20 at Woodland Hills Drive	Construction completed by GDOT in 2014
✓	SR 9 at Bannister Rd	Construction complete 2/17/17

Resurfacing

\checkmark	2016 Resurfacing	65.10 miles-resurfacing complete 2/15/17
\checkmark	2017 Resurfacing	58.66 miles-resurfacing complete 3/22/18

Traffic Safety Improvements

✓	Union Hill Rd at Shepherd's Pond	Complete
✓	Old Alpharetta Rd at Caney Rd	Complete
✓	Church Rd	Complete
✓	Heardsville Rd	Complete
✓	Dr. Bramblett Rd at Settingdown Creek	Complete

•	McFarland Rd/Shiloh Rd sidewalk	ROW underway-construction 2018
✓	Traffic signal & pedestrian intersection	Completion of upgrades 10/14/16
	upgrades	(5 at McGinnis Ferry Rd & 8 at McFarland Parkway)

• Shiloh Road at Shiloh Road Crossing ROW underway

Transportation Plan Update – Awarded to Jacobs on 10/16/16 – Draft plan to be presented to the Board of Commissioners in June, 2018.

