TRANSPORTATION BOND PROJECTS

TRANSPORTATION BOND

Major Road Projects/Widenings		Status		
\checkmark	SR 400	Construction complete 10/1/2018		
•	SR 371	Under design. GDOT let to construction 2024. Public information open		
		house held on 10/5/2017		
•	SR 369/Interchange	ROW underway. Let to bid Sept. 2019-Construction underway 2020.		
		Public information open house held on 12/13/16		
•	McGinnis Ferry Rd at 400 Interchange	ROW underway. GDOT let to construction April 2020		
		2 nd open house held on 4/11/2017		
•	Ronald Reagan Boulevard Extension	ROW underway. Let to bid in June 2019		
•	Brookwood Rd	Under construction-completion date 8/31/2019		
•	Coal Mountain Connector	Design awarded 7/19/18. Design completion date January 2020		
•	McGinnis Ferry Rd widening	Under design. ROW to begin 2019. Construction Winter 2022		
		Public information open house held 1/10/17		
•	Pilgrim Mill Rd	Under construction-completion date 7/30/20		
•	Union Hill Rd & Bridge	Under construction-completion date 8/31/2019		
•	Old Atlanta Rd, Phases IV & V	ROW underway. Construction of both phases Fall 2019.		
٠	Sharon Road	Under construction – completion date 8/31/2019		
Sidewalks				
•	Trammel Rd	Under construction-completion date 2/3/2019 (Note: Contractor in		
		Liquidated damages)		
\checkmark	James Burgess Rd	Construction complete 4/30/17		
•	Sanders Rd	Under construction – Completion date 6/30/19		
\checkmark	Nuckolls Rd	Award Date 8/16/18 – Completion date 5/30/19		
\checkmark	Echols Rd	Award Date 8/16/18 – Completion date 4/30/19		
\checkmark	Audrey's Way	Construction complete 8/17/18		
•	Samples Rd	Under construction – Completion date 7/31/19		
\checkmark	Freedom Parkway	Construction complete 3/13/18		
\checkmark	Old Atlanta Rd/Melody Mizer Lane	Construction complete.		
Intersections				
\checkmark	SR 369 at Mount Tabor Rd	Construction complete 6/29/18		
\checkmark	SR 369 at Old Federal Rd	Combined with Mount Tabor Road project		
\checkmark	SR 369 at Pooles Mill Rd	Construction complete 2/1/2018		
\checkmark	SR 369 at Bus Field Entrance	Construction complete 12/24/15		
\checkmark	SR 369 at Little Mill Rd	Construction complete 7/6/18		
\checkmark	SR 306 at Little Mill Rd	Construction complete 6/19/2018		
\checkmark	SR 400 at Martin Rd	Construction complete in August 2016		

- ✓ SR 9 at Campground Rd
- ✓ SR 9 at Smith Lane/Coal Mountain
- ✓ SR 9 at Martin Rd
- ✓ SR 53 at Dogwood Rd
- ✓ Ronald Reagan Boulevard at SR 141
- ✓ Old Alpharetta Rd at SR 141

Traffic Safety Improvements

- ✓ Market Place Blvd at Turner Rd
- ✓ Windy Oaks Drive

Construction complete 2/28/17 Construction complete 10/16

Construction complete 1/20/17

Construction complete 6/25/18

Construction complete 9/25/17

Construction complete 3/30/18

Construction complete in March 2016

Construction complete in June 2017





SPLOST PROJECTS

Ν



		FENNIES AT WORK		
<u>Major</u>	Road Projects/Widenings	Status		
•	Bethelview Rd	Under construction-completion date 6/30/19		
\checkmark	Castleberry Rd	Construction complete 3/19/17		
•	McFarland Parkway	Long range		
\checkmark	Old Atlanta Rd, Phase II	Construction complete 4/3/18		
\checkmark	Old Atlanta Rd, Phase III	Construction complete 3/28/17		
•	Sharon Rd	Under construction-estimated completion date 8/31/19		
\checkmark	Union Hill Road/Mullinax Rd	Construction complete 3/24/17		
•	SR 369 passing lanes	Design awarded 11/3/16-Design completion date February 2020		
Sidewalks				
\checkmark	Nichols Rd	Construction complete 3/15/19		
\checkmark	Nichols Drive	Construction complete 3/15/19		
\checkmark	Majors Rd-West	Construction complete 5/21/17		
\checkmark	Caney Rd/Old Alpharetta Rd	Construction complete 11/30/16		
\checkmark	Majors Road-East	Construction complete 5/30/17		
\checkmark	James Rd	Construction complete 4/15/18		
Intersections				
\checkmark	John Burruss Rd at Karr Rd	Construction complete 8/10/18		
\checkmark	Bannister Rd at Elmo Rd	Construction complete 9/7/18		
\checkmark	Wallace Tatum Rd at Wright Bridge Rd	Construction complete 5/1/17		
\checkmark	Wallace Tatum Rd at Burnt Bridge Rd	Construction complete 9/8/17		
\checkmark	Holbrook Rd at Burnt Bridge Rd	Construction complete 12/1/17		
٠	SR 369 at SR 9	In conjunction w/SR 369 widening		

- SR 369 at SR 9
- ✓ Settingdown Rd at Martin Rd
- ✓ SR 20 at Woodland Hills Drive
- ✓ SR 9 at Bannister Road

Intersections – SPLOST B

S.R. 9 at Oak Grove Circle Design awarded-Design completion date 12/31/19 • Crossroads Road at Bennett Road Design awarded-Design completion date 8/31/19 • SR 9 at Dr. Dunn Road Design awarded-Design completion date 12/31/19 • • Campground Road at Dickerson Road Design awarded-Design completion date 8/31/19 Resurfacing ✓ 2016 Resurfacing 65.10 miles-resurfacing complete 2/15/17

Complete

Complete

Complete

- ✓ 2017 Resurfacing
- ✓ 2018 Resurfacing

Traffic Safety Improvements

- ✓ Union Hill Rd at Shepherd's Pond
- ✓ Old Alpharetta Rd at Caney Rd Complete
- ✓ Church Rd
- ✓ Heardsville Rd
- 58.66 miles-resurfacing complete 3/22/18 53.64 miles-resurfacing complete 5/23/19

Construction complete 5/17/19

Construction complete 2/17/17

Construction completed by GDOT in 2014



SPLOST PROJECTS



Traffic Safety Improvements-Cont's

- \checkmark Dr. Bramblett Rd at Settingdown Creek Complete
- McFarland Rd/Shiloh Rd sidewalk •
- ✓ Traffic signal & pedestrian intersection Completion of upgrades 10/14/16 upgrades
- Shiloh Road at Shiloh Road Crossing •
- ✓ Old Atlanta Road at Melody Mizer (Installation of Traffic Signal)

Days from NTP. GDOT Federal Aid Project.

(5 at McGinnis Ferry Rd & 8 at McFarland Parkway)

Out to Bid. Bid opening 4/25/19. Completion Date 300 Calendar

Bid awarded 6/6/19. Completion date 2/20/2020

Installation of signal complete 5/13/19.

Transportation Plan Update –Officially adopted 9/6/2018



Updated: June 14, 2019