

Major Road Projects/Widenings	Status
• SR 400	Under construction-completion 10/1/2018
• SR 371	Under design-design completion 2018-public information open house held on 10/5/2017
• SR 369/Interchange	Under design-completion 12/2017-public information open house held on 12/13/16-ROW 2017
• McGinnis Ferry Rd at 400 Interchange	Under design-ROW 2017 – 2 nd open house (a public hearing open house held on 4/11/2017
• Ronald Reagan Boulevard Extension	Under design-ROW 2017
• Brookwood Rd	Under construction-completion date 12/22/2018
• McGinnis Ferry Rd widening	Under design-public information open house held 1/10/17-ROW 2018
• Pilgrim Mill Rd	ROW underway-construction 2017
• Union Hill Rd & Bridge	Under construction-completion date 12/21/17
• Old Atlanta Rd, Phases IV & V	ROW underway-construction of both phases 2018

Sidewalks

• Trammel Rd	Under construction-completion date 11/30/17
✓ James Burgess Rd	Construction complete 4/30/17
• Sanders Rd	ROW underway
• Nuckolls Rd	ROW underway
• Echols Rd	ROW underway
• Audrey’s Way	Under construction-completion date 11/1/17
• Samples Rd	ROW underway
• Freedom Parkway	ROW underway
• Old Atlanta Rd/Melody Mizer Lane	Out to bid October-completion date 5/30/18

Intersections

• SR 369 at Mount Tabor Rd	Under construction-completion date 11/1/17
• SR 369 at Old Federal Rd	Combined with Mount Tabor Road project
• SR 369 at Pooles Mill Rd	Under construction-completion date 11/1/17
✓ SR 369 at Bus Field Entrance	Construction complete on 12/24/15
• SR 369 at Little Mill Rd	Out to bid October-completion date 6/16/18
• SR 306 at Little Mill Rd	Under construction-completion date 12/1/17
• SR 400 at Jot-em-Down Rd	Under construction-completion date 11/1/17
✓ SR 400 at Martin Rd	Construction complete in August 2016
✓ SR 9 at Campground Rd	Construction complete 1/20/17
• SR 9 at Smith Lane/Coal Mountain	Under construction-completion date 4/6/18
✓ SR 9 at Martin Rd	Construction complete 9/25/17
• SR 53 at Dogwood Rd	Under construction-completion date 11/1/17
✓ Ronald Reagan Boulevard at SR 141	Construction complete in March 2016
✓ Old Alpharetta Rd at SR 141	Construction complete in June 2017

Traffic Safety Improvements

✓ Market Place Blvd at Turner Rd	Construction complete 2/28/17
✓ Windy Oaks Drive	Construction complete 10/16



SPLOST PROJECTS



<u>Major Road Projects/Widenings</u>	<u>Status</u>
• Bethelview Rd	Under construction-completion date 6/30/19
✓ Castleberry Rd	Construction complete 3/19/17
• McFarland Parkway	Long range
• Old Atlanta Rd, Phase II	Under construction-completion date 10/30/17
✓ Old Atlanta Rd, Phase III	Construction complete 5/5/17
• Sharon Rd	To be awarded October 10/19/17-completion date 3/31/19
✓ Union Hill Road/Mullinax Rd	Construction complete 3/24/17
• SR 369 passing lanes	Design awarded 11/3/16-Design completion date February 2020

Sidewalks

• Nichols Rd	ROW underway
• Nichols Drive	ROW underway
✓ Majors Rd-West	Construction complete 5/21/17
✓ Caney Rd/Old Alpharetta Rd	Construction complete 10/30/16
✓ Majors Road-East	Construction complete 5/30/17
• James Rd	Out to bid October-completion date 3/30/18

Intersections

• John Burruss Rd at Karr Rd	Bids rejected and ratified 9/7/17-out to bid October.
• Bannister Rd at Elmo Rd	Under construction-completion date 4/6/18
✓ Wallace Tatum Rd at Wright Bridge Rd	Construction complete 5/1/17
✓ Wallace Tatum Rd at Burnt Bridge Rd	Construction complete 9/8/17
• Holbrook Rd at Burnt Bridge Rd	Under construction-completion date 10/20/17
• SR 369 at SR 9	In conjunction w/SR 369 widening
• Settingdown Rd at Martin Rd	Awarded-completion date 3/1/18
✓ SR 20 at Woodland Hills Drive	Construction completed by GDOT in 2014
✓ SR 9 at Bannister Rd	Construction complete 2/17/17

Resurfacing

✓ 2016 Resurfacing	65.10 miles-resurfacing complete 2/15/17
• 2017 Resurfacing	58.66 miles-resurfacing underway-completion date 12/22/17

Traffic Safety Improvements

✓ Union Hill Rd at Shepherd's Pond	Complete
✓ Old Alpharetta Rd at Caney Rd	Complete
✓ Church Rd	Complete
✓ Heardsville Rd	Complete
✓ Dr. Bramblett Rd at Settingdown Creek	Complete
• McFarland Rd/Shiloh Rd sidewalk	ROW underway-construction 2017/2018
✓ Traffic signal & pedestrian intersection upgrades (5 at McGinnis Ferry Rd & 8 at McFarland Parkway)	Completion of upgrades 10/14/16

Transportation Plan Update – Awarded to Jacobs on 10/16/16 – Draft plan to be presented to the Board of Commissioners in November or December 2017



ROW = right of way acquisition
Updated October 11, 2017