

Major Road Projects/Widenings	Status
• SR 400	Under construction-completion 10/1/2018
• SR 371	Under design-design completion 2018-public information open house held on 10/5/2017
• SR 369/Interchange	ROW underway-public information open house held on 12/13/16
• McGinnis Ferry Rd at 400 Interchange	ROW 2018 – 2 nd open house held on 4/11/2017
• Ronald Reagan Boulevard Extension	Under design-ROW 2018
• Brookwood Rd	Under construction-completion date 12/22/2018
• McGinnis Ferry Rd widening	Under design-public information open house held 1/10/17-ROW 2018
• Pilgrim Mill Rd	Out to bid-completion date 1/30/2020
• Union Hill Rd & Bridge	Under construction-completion date 6/30/2018
• Old Atlanta Rd, Phases IV & V	ROW underway-construction of both phases 2018

Sidewalks

• Trammel Rd	Under construction-completion date 4/1/18
✓ James Burgess Rd	Construction complete 4/30/17
• Sanders Rd	ROW underway
• Nuckolls Rd	ROW underway
• Echols Rd	ROW underway
• Audrey’s Way	Under construction-completion date 3/1/18
• Samples Rd	ROW underway
• Freedom Parkway	Under construction – completion date 6/16/18
• Old Atlanta Rd/Melody Mizer Lane	Under construction - completion date 6/30/18

Intersections

• SR 369 at Mount Tabor Rd	Under construction-completion date 3/1/18
• SR 369 at Old Federal Rd	Combined with Mount Tabor Road project
• SR 369 at Pooles Mill Rd	Under construction-completion date 3/1/18
✓ SR 369 at Bus Field Entrance	Construction complete 12/24/15
• SR 369 at Little Mill Rd	Under construction-completion date 6/16/18
• SR 306 at Little Mill Rd	Under construction-completion date 3/1/18
✓ SR 400 at Jot-em-Down Rd	Construction complete 12/15/17
✓ SR 400 at Martin Rd	Construction complete in August 2016
✓ SR 9 at Campground Rd	Construction complete 1/20/17
• SR 9 at Smith Lane/Coal Mountain	Under construction-completion date 4/6/18
✓ SR 9 at Martin Rd	Construction complete 9/25/17
• SR 53 at Dogwood Rd	Under construction-completion date 2/15/18
✓ Ronald Reagan Boulevard at SR 141	Construction complete in March 2016
✓ Old Alpharetta Rd at SR 141	Construction complete in June 2017

Traffic Safety Improvements

✓ Market Place Blvd at Turner Rd	Construction complete 2/28/17
✓ Windy Oaks Drive	Construction complete 10/16



ROW = right of way acquisition
Updated January 29, 2018

SPLOST PROJECTS



<u>Major Road Projects/Widenings</u>	<u>Status</u>
• Bethelview Rd	Under construction-completion date 6/30/19
✓ Castleberry Rd	Construction complete 3/19/17
• McFarland Parkway	Long range
• Old Atlanta Rd, Phase II	Under construction-completion date 3/1/18
✓ Old Atlanta Rd, Phase III	Construction complete 5/5/17
• Sharon Rd	Under construction-completion date 3/31/19
✓ Union Hill Road/Mullinax Rd	Construction complete 3/24/17
• SR 369 passing lanes	Design awarded 11/3/16-design completion date February 2020

Sidewalks

• Nichols Rd	ROW underway
• Nichols Drive	ROW underway
✓ Majors Rd-West	Construction complete 5/21/17
✓ Caney Rd/Old Alpharetta Rd	Construction complete 11/30/16
✓ Majors Road-East	Construction complete 5/30/17
• James Rd	Under construction-completion date 3/30/18

Intersections

• John Burruss Rd at Karr Rd	Bidding complete-completion date 7/30/18
• Bannister Rd at Elmo Rd	Under construction-completion date 4/6/18
✓ Wallace Tatum Rd at Wright Bridge Rd	Construction complete 5/1/17
✓ Wallace Tatum Rd at Burnt Bridge Rd	Construction complete 9/8/17
✓ Holbrook Rd at Burnt Bridge Rd	Construction complete 12/1/17
• SR 369 at SR 9	In conjunction w/SR 369 widening
• Settingdown Rd at Martin Rd	Under construction-completion date 4/1/18
✓ SR 20 at Woodland Hills Drive	Construction completed by GDOT in 2014
✓ SR 9 at Bannister Rd	Construction complete 2/17/17

Resurfacing

✓ 2016 Resurfacing	65.10 miles-resurfacing complete 2/15/17
• 2017 Resurfacing	58.66 miles-resurfacing underway-completion date 2/18/18

Traffic Safety Improvements

✓ Union Hill Rd at Shepherd's Pond	Complete
✓ Old Alpharetta Rd at Caney Rd	Complete
✓ Church Rd	Complete
✓ Heardsville Rd	Complete
✓ Dr. Bramblett Rd at Settingdown Creek	Complete
• McFarland Rd/Shiloh Rd sidewalk	ROW underway-construction 2018
✓ Traffic signal & pedestrian intersection upgrades (5 at McGinnis Ferry Rd & 8 at McFarland Parkway)	Completion of upgrades 10/14/16
• Shiloh Road at Shiloh Road Crossing	Design awarded-design completion date 3/15/18

Transportation Plan Update – Awarded to Jacobs on 10/16/16 – Draft plan to be presented to the Board of Commissioners in 2018



ROW = right of way acquisition
Updated January 29, 2018