

Major Road Projects/Widenings	Status
• SR 400	Under construction-completion 10/1/2018
• SR 371	Under design-design completion 2018
• SR 369/Interchange	Under design-completion 12/2017-public information open house held on 12/13/16-ROW 2017
• McGinnis Ferry Rd at 400 Interchange	Under design-ROW 2017-2 nd open house (a public hearing open house) held on 4/11/2017
• Ronald Reagan Boulevard Extension	Under design-ROW 2017
• Brookwood Rd	ROW complete-out to bid-completion date 12/22/2018
• McGinnis Ferry Rd widening	Under design-public information open house held 1/10/17-ROW 2018
• Pilgrim Mill Rd	ROW underway-construction 2017
• Union Hill Rd & Bridge	Under construction-completion date 12/21/17
• Old Atlanta Rd, Phases IV & V	ROW underway-construction of both phases 2018

Sidewalks

• Trammel Rd	ROW complete-out to bid-completion date 11/30/2017
✓ James Burgess Rd	Construction complete 4/30/2017
• Sanders Rd	ROW underway
• Nuckolls Rd	ROW underway
• Echols Rd	ROW underway
• Audrey’s Way	Under construction-completion date 9/1/2017
• Samples Rd	ROW underway
• Freedom Parkway	ROW underway
• Old Atlanta Rd/Melody Mizer Lane	ROW underway

Intersections

• SR 369 at Mount Tabor Rd	Awarded-completion date 10/30/17
• SR 369 at Old Federal Rd	Combined with Mount Tabor Road project
• SR 369 at Pooles Mill Rd	Awarded-completion date 10/30/17
✓ SR 369 at Bus Field Entrance	Construction complete on 12/24/15
• SR 369 at Little Mill Rd	Joint county/state project-construction 2017
• SR 306 at Little Mill Rd	Awarded-completion date 8/28/17
• SR 400 at Jot Em Down Rd	Awarded-completion date 8/28/17
✓ SR 400 at Martin Rd	Construction complete 8/16
✓ SR 9 at Campground Rd	Construction complete 1/20/17
• SR 9 at Smith Lane/Coal Mountain	Awarded-completion date 12/31/17
• SR 9 at Martin Rd	Awarded-completion date 9/30/17
• SR 53 at Dogwood Rd	Awarded-completion date 9/1/17
✓ Ronald Reagan Boulevard at SR 141	Construction complete in 3/16
✓ Old Alpharetta Rd at SR 141	Construction complete in 6/17

Traffic Safety Improvements

✓ Market Place Blvd at Turner Rd	Construction complete 2/28/17
✓ Windy Oaks Drive	Construction complete 10/16



SPLOST PROJECTS



Major Road Projects/Widenings

Status

- | | |
|-----------------------------|---|
| • Bethelview Rd | Under construction-completion date 6/30/19 |
| ✓ Castleberry Rd | Construction complete 3/19/17 |
| • McFarland Parkway | Long range |
| • Old Atlanta Rd, Phase II | Under construction-completion date 10/30/17 |
| ✓ Old Atlanta Rd, Phase III | Construction complete 5/5/17 |
| • Sharon Rd | ROW underway-construction 2017 |
| ✓ Union Hill Rd/Mullinax Rd | Construction complete 3/24/17 |
| • SR 369 passing lanes | Design awarded 11/3/16-design completion date February 2020 |

Sidewalks

- | | |
|------------------------------|--|
| • Nichols Rd | ROW underway |
| • Nichols Drive | ROW underway |
| ✓ Majors Rd-West | Construction complete 5/21/17 |
| ✓ Caney Rd/Old Alpharetta Rd | Construction complete 10/30/16 |
| ✓ Majors Road-East | Construction complete 5/30/17 |
| • James Rd | Design complete-out to bid July 2017-completion date November 2017 |

Intersections

- | | |
|--|--|
| • John Burruss Rd at Karr Rd | Awarded-completion date 12/31/17 |
| • Bannister Rd at Elmo Rd | Awarded-completion date 12/31/17 |
| ✓ Wallace Tatum Rd at Wright Bridge Rd | Construction complete 5/1/17 |
| • Wallace Tatum Rd at Burnt Bridge Rd | Awarded-completion date 8/14/17 |
| • Holbrook Rd at Burnt Bridge Rd | Awarded-completion date 8/30/17 |
| • SR 369 at SR 9 | In conjunction w/SR 369 widening |
| • Settingdown Rd at Martin Rd | Awarded-completion date 12/31/17 |
| ✓ SR 20 at Woodland Hills Drive | Construction completed by GDOT in 2014 |
| ✓ SR 9 at Bannister Rd | Construction complete 2/17/17 |

Resurfacing

- | | |
|--------------------|---|
| ✓ 2016 Resurfacing | 65.10 miles-resurfacing complete 2/15/17 |
| • 2017 Resurfacing | 58.66 miles-out to bid-completion date 12/22/17 |

Traffic Safety Improvements

- | | |
|---|-------------------------------------|
| ✓ Union Hill Rd at Shepherd's Pond | Complete |
| ✓ Old Alpharetta Rd at Caney Rd | Complete |
| ✓ Church Rd | Complete |
| ✓ Heardsville Rd | Complete |
| ✓ Dr. Bramblett Rd at Settingdown Creek | Complete |
| • McFarland Rd/Shiloh Rd sidewalk | ROW underway-construction 2017/2018 |
| ✓ Traffic signal & pedestrian intersection upgrades (5 at McGinnis Ferry Rd & 8 at McFarland Parkway) | Completion of upgrades 10/14/16 |

Transportation Plan Update-Awarded to Jacobs on 10/16/16-Draft Plan expected to be presented to the Board of Commissioners in November or December 2017



ROW = right of way acquisition
Updated July 11, 2017