

TRANSPORTATION BOND PROJECTS

TRANSPORTATION BOND

MAJOR ROAD PROJECTS/WIDENINGS

Completed

SR 400	Construction complete 10/1/2018
Brookwood Rd.	Construction complete 9/30/2019
Union Hill Rd. & Bridge	Construction complete 9/06/2019
Sharon Rd.	Construction complete 10/2/2019

Under Construction

Pilgrim Mill Rd.	Completion date 7/30/2020
------------------	---------------------------

Right of Way Underway

SR 369/Interchange	Construction underway spring 2020 Public information open house held on 12/13/2016
McGinnis Ferry Rd./400 interchange	GDOT let to construction June 2020 2 nd open house held on 4/11/2017
Ronald Reagan Blvd. extension McGinnis Ferry Rd. widening	Let to bid in November 2019 Construction to begin Winter 2022 Public information open house held 1/10/2017
Old Atlanta Rd., Phases IV & V	Construction of both phases to begin Spring/Summer 2020.

Design Underway

SR 371	Under design. GDOT let to construction 2024. Public information open house held on 10/5/2017
Coal Mountain Connector	Design is underway

SIDEWALKS

Completed

Trammel Rd.	Construction complete 9/26/2019
James Burgess Rd.	Construction complete 4/30/2017
Nuckolls Rd.	Construction complete 10/15/2019
Echols Rd.	Construction complete 9/23/2019
Audrey's Way	Construction complete 8/17/2018
Samples Rd.	Construction complete 10/04/2019
Freedom Pkwy.	Construction complete 3/13/2018
Old Atlanta Rd./Melody Mizer Ln.	Construction complete 09/09/2019

Securing Replacement Contractor

Sanders Rd.	Securing replacement contractor (Note: Original contractor in default)
-------------	---

INTERSECTIONS

Completed

SR 369 at Mount Tabor Rd.	Construction complete 6/29/2018
SR 369 at Old Federal Rd.	Combined with Mount Tabor Road project
SR 369 at Pooles Mill Rd.	Construction complete 2/1/2018
SR 369 at Bus Field Entrance	Construction complete 12/24/2015
SR 369 at Little Mill Rd.	Construction complete 7/6/2018

SR 306 at Little Mill Rd.
SR 400 at Martin Rd.
SR 9 at Campground Rd.
SR 9 at Smith Ln./Coal Mountain
SR 9 at Martin Rd.
SR 53 at Dogwood Rd.
Ronald Reagan Blvd. at SR 141
Old Alpharetta Rd. at SR 141

Construction complete 6/19/2018
Construction complete in August 2016
Construction complete 1/20/2017
Construction complete 6/25/2018
Construction complete 9/25/2017
Construction complete 3/30/2018
Construction complete in March 2016
Construction complete in June 2017

TRAFFIC SAFETY IMPROVEMENTS

Completed

Market Place Blvd. at Turner Rd.
Windy Oaks Dr.

Construction complete 2/28/2017
Construction complete 10/2016

SPLOST PROJECTS



MAJOR ROAD PROJECTS/WIDENINGS

Completed

Bethelview Rd.
Castleberry Rd.
Old Atlanta Rd., Phase II
Old Atlanta Rd., Phase III
Sharon Rd.
Union Hill Rd./Mullinax Rd.

Construction complete 9/29/2019
Construction complete 3/19/2017
Construction complete 4/3/2018
Construction complete 3/28/2017
Construction complete 10/2/2019
Construction complete 3/24/2017

Long Range

McFarland Parkway
SR 369 passing lanes

Long range
Design under contract. ROW and CST long range.

SIDEWALKS

Completed

Nichols Rd.
Nichols Dr.
Majors Rd.-West
Caney Rd./Old Alpharetta Rd.
Majors Rd.-East
James Rd.

Construction complete 3/15/2019
Construction complete 3/15/2019
Construction complete 5/21/2017
Construction complete 11/30/2016
Construction complete 5/30/2017
Construction complete 4/15/2018

INTERSECTIONS

Completed

John Burruss Rd. at Karr Rd.
Bannister Rd. at Elmo Rd.
Wallace Tatum Rd. at Wright Bridge Rd.
Wallace Tatum Rd. at Burnt Bridge Rd.
Holbrook Rd. at Burnt Bridge Rd.
Settingdown Rd. at Martin Rd.

Construction complete 8/10/2018
Construction complete 9/7/2018
Construction complete 5/1/2017
Construction complete 9/8/2017
Construction complete 12/1/2017
Construction complete 5/17/2019

SR 20 at Woodland Hills Dr.
SR 9 at Bannister Rd.

Construction completed by GDOT in 2014
Construction complete 2/17/2017

In Conjunction with Separate Project:

SR 369 at SR 9

In conjunction w/SR 369 widening

INTERSECTIONS – SPLOST B

Right of Way Underway

Crossroads Rd. at Bennett Rd.
SR 9 at Dr. Dunn Rd.
Campground Rd. at Dickerson Rd.

Let to bid Spring 2020
Let to bid Spring 2020
Let to bid Spring 2020

Design Complete

S.R. 9 at Oak Grove Circle

ROW and CST funding pending

RESURFACING

Complete

2016 Resurfacing
2017 Resurfacing
2018 Resurfacing

65.10 miles-resurfacing complete 2/15/2017
58.66 miles-resurfacing complete 3/22/2018
53.64 miles-resurfacing complete 5/23/2019

Underway

2019 Resurfacing

54.68 miles

TRAFFIC SAFETY IMPROVEMENTS

Complete

Union Hill Rd. at Shepherd's Pond
Old Alpharetta Rd. at Caney Rd.
Church Rd.
Heardsville Rd.
Dr. Bramblett Rd. at Settingdown Creek
Traffic signal & pedestrian intersection (Five at McGinnis Ferry Rd. & eight at McFarland Pkwy.)
Old Atlanta Road at Melody Mizer Rd. (Installation of Traffic Signal)

Under Construction

Shiloh Rd. at Shiloh Rd. Crossing

Completion date 2/20/2020

Out to Bid

McFarland Rd/Shiloh Rd sidewalk

Out to bid November 2019

Transportation Plan Update –Officially adopted 9/6/2018

