

Major Road Projects/Widenings

STATUS

- SR 400 Under construction-completion 10/1/18
- SR 371 Under design-design completion 2018
- SR 369/Interchange Under design-design completion 12/16-ROW 2017
- McGinnis Ferry Rd at 400 Interchange Under design-ROW 2017
- Ronald Reagan Blvd Extension Under design-ROW 2017
- Brookwood Rd ROW underway-construction 2017
- McGinnis Ferry Rd widening Under design-ROW 2017
- Pilgrim Mill Road ROW underway-construction 2017
- Union Hill Road & Bridge Bid awarded to C.W. Matthews-completion 12/21/17
- Old Atlanta, Phases IV & V ROW underway

Sidewalks

- Trammel Road ROW underway
- James Burgess Road Out to bid-bid opening 10/27/16-completion 4/30/17
- Sanders Road ROW underway
- Nuckolls Road ROW underway
- Echols Road ROW underway
- Audrey's Way Out to bid-bid opening 10/27/16-completion 4/30/17
- Samples Road ROW underway
- Freedom Parkway ROW underway
- Old Atlanta Road/Melody Mizer Lane ROW underway

Intersections

- SR 369 at Mount Tabor Road ROW complete-to GDOT for encroachment & 404 permits
- SR 369 at Old Federal Road Combined with Mount Tabor Road project
- SR 369 at Pooles Mill Road ROW underway
- ✓ SR 369 at Bus Field Entrance Complete on 12/24/15
- SR 369 at Little Mill Road Joint county/state project-construction 2017
- SR 306 at Little Mill Road ROW underway
- SR 400 at Jot-Em-Down Road ROW underway-to GDOT for encroachment permit
- ✓ SR 400 at Martin Road Complete in August 2016
- SR 9 at Campground Road Awarded 9/15/16-completion date 11/18/16
- SR 9 at Smith Lane/Coal Mountain ROW complete
- SR 9 at Martin Road ROW complete
- SR 53 at Dogwood Road Out to bid-bid opening 10/27/16-completion date 5/31/17
- ✓ Ronald Reagan Blvd at SR 141 Complete in March 2016
- Old Alpharetta Road at SR 141 Out to bid-bid opening 10/27/16-completion date 5/31/17

Traffic Safety Improvements

- Market Place Blvd at Turner Road Awarded 10/6/16-completion 2/28/17
- ✓ Windy Oaks Drive Grade, base and pave-complete in October 2016



ROW = right of way acquisition
Updated October 17, 2016

SPLOST PROJECTS



MAJOR ROAD PROJECTS/WIDENINGS

STATUS

- Bethelview Road Under construction-completion 6/30/19
- Castleberry Road Under construction-completion 12/19/16
- McFarland Parkway Long range
- Old Atlanta Road, Phase II Under construction-completion 6/30/17
- Old Atlanta Road, Phase III Under construction-completion 12/23/16
- Sharon Road ROW underway
- Union Hill Road/Mullinax Road Under construction-completion 10/30/16

Sidewalks

- Nichols Road ROW underway
- Nichols Drive ROW underway
- Majors Road-West Out to bid-bid opening 10/27/16-completion date 4/30/17
- Caney Road/Old Alpharetta Road Under construction-completion 10/30/16
- Majors Road-East Out to bid-bid opening 10/27/16-completion date 4/30/17
- James Road Awarded 10/6/16-completion date 4/30/17

Intersections

- John Burruss Road at Karr Road ROW underway
- Bannister Road at Elmo Road ROW underway
- Wallace Tatum Rd at Wright Bridge Rd Awarded 9/15/16-completion 12/30/2016
- Wallace Tatum Rd at Burnt Bridge Rd Awarded 9/15/16-completion 12/30/2016
- Holbrook Road at Burnt Bridge Road Bid package received 9/29/16-completion 3/31/17
- SR 369 at SR 9 In conjunction with SR 369 widening
- Settingdown Road at Martin Road ROW underway
- ✓ SR 20 at Woodland Hills Drive Completed by GDOT in 2014
- SR 9 at Bannister Road Awarded 6/23/16-completion date 11/19/16

Resurfacing

- 2016 Resurfacing Out to bid-64.5 miles-bid opening 7/21-completion 12/30/16

Traffic Safety Improvements

- ✓ Union Hill Road at Shepherd's Pond Complete
- ✓ Old Alpharetta Rd at Caney Road Complete
- ✓ Church Road Complete
- ✓ Heardsville Road Complete
- ✓ Dr. Bramblett Rd at Settingdown Creek Complete
- McFarland Rd/Shiloh Road sidewalk ROW complete except driveway easement & filing condemnations
- Traffic signal & pedestrian intersection upgrades (5 at McGinnis Ferry & 8 at McFarland Parkway) Underway-completion date was 9/20/16 (extension requested)

Transportation Plan Update - RFP awarded to Jacobs on 10/6/16



ROW = right of way acquisition
Updated October 17, 2016